

FIELD DATA COLLECTION FORM FOR INTRASTATE INSPECTORS

NOTES FIELD INSPECTION IMP VERIFICATION

Company: Phillips 66/Yellowstone Pipeline

Date(s): November 30-Dec 2, 2015

Unit: Yellowstone Pipeline--Spokane to Moses Lake.

Note this field verification concentrates on HCAs, Class 3 locations, P&M measures, water crossings (spans), above ground pipe and other IMP risk areas.

Field Readings									
Line & Location	Line		CP Volts		Rectifier		Pressures		Remarks
	Size	In.	P/S	Casing	Volts	Amps	Set	Actual	
Dec 1, 2015 Sumas District									
YP02 MP 518 HCA	10		-2.086	-0.153				-477 psi	BV 518 at state line. HCA as sole source aquifer underlies all of Spokane. Line not running. R/W OK, markers, signs OK
YP02 MP 527.5 HCA	10		-1.287						BV 527.5. HCA as sole source aquifer underlies all of Spokane. Markers, signs OK
YP03 MP 1.3 Spokane River crossing	8		-3.01						Spokane River Crossing. Bank erosion occurring which has exposed line. P66 is waiting for Spokane to issue permit to bore new crossing summer 2016. HCA as sole source aquifer underlies all of Spokane. Class 3.
YP03/YP17 MP 1 Hillyard Terminal	6,8								HCA as sole source aquifer underlies all of Spokane. Class 3.
YP17 Holly	8, 10								HCA as sole source aquifer

FIELD DATA COLLECTION FORM FOR INTRASTATE INSPECTORS

Energy Delivery									underlies all of Spokane. Class 3
YP04 MP 540.25 HCA	6		-2.14						Regal St. BV. Span across unnamed draw. Potential tree issue-may target span in wind storm. HCA as sole source aquifer underlies all of Spokane. Class 3. Markers, signs, OK
Dec 2, 2015									
YP04 2122 Graham Rd. Fairchild AFB delivery. HCA	6		-1.689						Idled pipe and two above ground storage tanks. Tesoro delivers to AFB now. HCA as sole source aquifer underlies all of Spokane. Markers, signs OK
YP04 MP 612 Odessa	6		-1.125						BV 612 above ground facility. HCA-USA water source
YP04MP 635 Coating repair	6								Michaels is repairing coating on 2 mile segment. Farmer's field. HCA could affect.
YP04 MP 639 E. Low Canal	6								MOV 639. Waiting for permits to install electrical to MOV.